



# Homestead High School

Addition and Renovation

4310 Homestead Road

Fort Wayne, IN 46814



## Construction Progress Update - 9.15.2020

### This Week

Began Metal Panel System at Overhead Door (CMT)  
 Continued MEP Overhead Rough-Ins (CMT)  
 Completed Ceiling Grid Install (CMT)  
 Continued Server Room MEP Unit Installs (CMT)  
 Began Demolition of South Drive and Parking Lot at Main Entrance (Phase 1)  
 Continued Stripping Topsoil on East and West Side of Homestead Rd. (Phase 1)

Began Install of Casework (CMT)  
 Completed Install of Interior Aluminum Frames (CMT)  
 Completed Grouting of Bathroom Ceramic Tile (CMT)  
 Continued Procuring Permits/ILP (Phase 1)  
 Began Excavation of New Student Lot and Detention Pond (Phase 1)  
 Continued Relocation of Underground Power Feeds (Phase 1)

### Next Week

Complete MEP Overhead Rough-Ins (CMT)  
 Complete Install of Ceiling Pads (CMT)  
 Continue Server Room MEP & Unit Installs (CMT)  
 Begin Demolition and Install of New Aluminum Door/Frame at Front Entrance (CMT)  
 Continue Excavation of New Student Lot & Detention Pond (Phase 1)  
 Complete Stripping Topsoil on East and West Side of Homestead Rd. (Phase 1)

Complete Install of Casework & Countertop (CMT)  
 Begin Install of Carpet Floor Tile (CMT)  
 Begin Install of Toilet Partitions and Accessories (CMT)  
 Begin Install of Overhead Door (CMT)  
 Continue Demolition and Paving at Existing Main Entrance (Phase 1)  
 Continue Relocation of Underground Power Feeds (Phase 1)

### Milestone Events

Complete Electrical Overhead Inspection (CMT) - 9.15.20  
 District Server Relocation (CMT) - 10.5.20

Power Shutdown for Relocated Transformers (Phase 1) - 9.22.20  
 Complete Sequence 2 for Main Entrance Drive (Phase 1) - 10.7.20

### Progress Photos

## CMT



# Phase 1

