



Homestead High School

Addition and Renovation

4310 Homestead Road

Fort Wayne, IN 46814



Construction Progress Update - 8.18.2020

This Week

Completed Stud Wall Framing (CMT)
 Continued MEP Overhead Rough-Ins (CMT)
 Completed Server Room Stud Walls and Roof (CMT)
 Began Roof Top Unit Replacement (CMT)
 Began Demolition at Existing Main Entrance (Phase 1)
 Continued Layout of West Bus Road (Phase 1)

Continued Hanging Drywall (CMT)
 Continued Boiler Room Reworks (CMT)
 Completed Setting Door Frames (CMT)
 Continued Procuring Permits (Phase 1)
 Completed Removal of Baseball Existing Fencing (Phase 1)
 Continued Relocation of Underground Power Feeds (Phase 1)

Next Week

Continue MEP Overhead Rough-Ins (CMT)
 Begin Ceiling Grid Install (CMT)
 Begin Server Room MEP & Unit Installs (CMT)
 Form & Pour ADA Stoops (CMT)
 Begin Demolition of CMU for New Chiller (CMU)
 Demolition of Baseball and Softball Outbuildings (Phase 1)

Complete Hanging Drywall (CMT)
 Begin Prime & Paint Walls (CMT)
 Continue Roof Top Unit Replacement (CMT)
 Begin Generator Pad (CMT)
 Begin Demolition at Existing Main Entrance (Phase 1)
 Begin Relocation of Underground Power Feeds (Phase 1)

Milestone Events

Begin Demolition of Outbuilding & Dugout (Phase 1) - 8.21.20
 Conditioned Interior Space (CMT) - 8.31.20

Begin Ceiling Grid (CMT) - 8.24.20
 Complete MEP Overhead Inspection (CMT) - 9.7.20

Progress Photos

CMT



Phase 1

